



COMPLETION REPORT

1. Name of Work : PROVIDING AND CONSTRUCTION OF CC ROADS AND DRAINS
AT SUJATHA TENT FRONT SIDE AND REKHA CHANGAPPA HOUSE
ROAD AT T.DASARAHALLI WARD NO.15
3. Head of Account which is Chargeable : 015-18-000020, P-Code-1771
4. Entrustment Order No. & Dt. : EE/DD/WO/39/18-19, Dt-04/10/18.
5. Name of Contractor : SRIJAGADISH K
- 6a. Time stipulated for completion of work : 90 days
- b. Delay in Execution of work : —
7. Measurement recorded in : M.B.No. 2258/18-19.....
Page No. 225704-225713/1
1. Check measurement of the Asst. : M.B.No. 2257/18-19.....
Page No. 225704-225713/1
9. Name of the Office / Official : AEE. T. Dasarahalli, Sub-division
In charge of the work :
10. a) Asst. Eng/ Junior Eng. : Archana
b) Asst. Exe. Engineer : Vijaya Kumar T.D.

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
RS 50.00 lakhs	4768314.00/-	—	231686.00/-

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.


ASST. ENGINEER


ASST. EXE. ENGINEER
T.DASARAHALLI SUB-DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ಬೆಂಗಳೂರು, ಕೆಆರ್‌ಐಎಂ
ಜಿಲ್ಲಾ ಕಚೇರಿ

ACCOUNTS SUPTD.
DASARAHALLI DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE